



a Nice company

HydraLift Gate Operator Order Form

Date: _____ Person completing this form: _____

Distributor/Dealer: _____ Ship-to contact name: _____

Purchase order #: _____ Ship-to contact phone: _____

Job Name: _____ Job site city: _____ State: _____

HydraLift Gate Panel:

Type of gate panel: _____ Percentage of open gate panel area: _____%

Gate weight: _____ lb Gate height: _____ feet Gate panel width: _____ feet

Note: Counterweight equal to weight of gate must be supplied by installer

Anchor Bolt Cages:

Ship in advance Ship with operator

Note: In most installations, anchor bolt cages are ordered in advance to allow time for concrete to properly cure

INSTRUCTIONS: Check one box within each of the numbered sections below. The Order Form must be fully completed and signed before the order will be processed.

IMPORTANT: Gate speed and handing are fixed and cannot be changed in the field. Control box location is determined by **STANDING ON THE SECURE SIDE OF THE GATE LOOKING OUT** toward the public side of the gate.

1) Operator Type:

- HydraLift 20 (HVG 460 ST): 1 ft/s, 2,000 lb gate weight max, 80 ft gate width max.
- HydraLift 20F (HVG 460 EX ST): 2 ft/s, 2,000 lb gate weight max, 80 ft gate width max.

2) UPS Battery Backup:

- UPS Backup
- No UPS Backup

3) Voltage and Phase:

Standard AC model, HydraLift: AC Supply Voltage

60HZ: 208 V 1Ø 230 V 1Ø 208 V 3Ø 230 V 3Ø 460 V 3Ø 575 V 3Ø

50HZ: 220 V 1Ø 220 V 3Ø 380 V 3Ø

UPS Backup model, 24 VDC, HydraLift UPS: AC Input Voltage for UPS Backup

115 V, 23A 208 - 230 V 1Ø, 11.5A

- Indicates an additional charge. See Price Book for details.

4) Post Height:

- Standard: 24 ft (7.3 m)
- Custom height: _____ \$

Note: 30 ft (9.1 m) custom height maximum. Post height must allow for a minimum vertical clearance of 8 ft (2.4 m)

5) Gate Handling for the HydraLift (check one):



6) Chain:

- Lube-Free \$
- Standard

7) Heater:

- Yes (Heater voltage will match Operator voltage) \$
- No

8) Radio Receiver:

- Single Channel Open
- No Radio Receiver

Hoses:

Hoses are ordered on a separate order form. In most installations, the hose order is placed after the operator is installed to ensure that hose lengths are accurate.

Operator price includes up to 150 ft (45.7 m) of hydraulic hose (custom cut to size by HySecurity according to installer's field measurements). Four hoses are pre-filled with hydraulic fluid and supplied with quick disconnects. Submit completed and signed HydraLift operator and hose order forms with each order. **HySecurity will invoice for any hose over the included length of hose.**

Double check that one box within each of the numbered sections above has been checked. The Order Form must be fully completed and signed before the order will be processed.

It is the responsibility of the HySecurity Distributor/Dealer to verify that the information on this order form is accurate. As stated in the Global Sales Agreement, custom orders are non-returnable.

Order has been reviewed and approved by:

PRINT NAME

HYSECURITY DISTRIBUTOR/DEALER

SIGNATURE

DATE

\$ - Indicates an additional charge. See Price Book for details.